Attachment 2 **I/I Summary 1995-2013**

1995 thru 2013	Homes	Inspections	Total Properties in Compliance	Properties In Compliance (at time of inspection)	Foundation Drain Disconnections	House Traps Removed	% Foundation Drain Disconnection	I/I removed Foundation Drain Disconnections (GPD)	I/I Removed House Traps (GPD)	Laterals Rehabbed	I/I Removed Laterals (GPD)	I/I Removed Capital Projects (GPD)	Total I/I Removed (GPD)
BASIN 1	504	504	100%	164	340	50	67%	489,600	36,000	15	43,200	8,159	576,974
BASIN 2	1226	1226	100%	315	911	231	74%	1,311,840	166,320	503	1,448,640	2,369,279	5,296,582
BASIN 3	1025	1025	100%	284	741	97	72%	1,067,040	69,840	25	72,000		1,208,905
BASIN 4	581	581	100%	184	397	61	68%	571,680	43,920	26	74,880		690,506
BASIN 5	1173	1173	100%	639	534	158	46%	768,960	113,760	18	51,840	106,560	1,041,138
BASIN 6	842	842	100%	465	377	123	45%	542,880	88,560	29	83,520		714,989
BASIN 7	849	761	90%	409	352	184	46%	506,880	132,480	126	362,880		1,002,366
BASIN 8	1157	1120	97%	555	565	337	50%	813,600	242,640	166	478,080		1,534,486
BASIN 9	677	575	85%	464	111	35	19%	159,840	25,200	5	14,400		199,445
BASIN 10	1064	1064	100%	703	361	109	34%	519,840	78,480	19	54,720	270,720	923,779
BASIN 11	1173	1173	100%	696	477	99	41%	686,880	71,280	15	43,200		801,375
BASIN 12				0				0	0		0		0
BASIN 13	1205	929	77%	562	367	216	40%	528,480	155,520	42	120,960		805,002
BASIN 14	955	760	80%	442	318	202	42%	457,920	145,440	26	74,880		678,266
BASIN 15	480	69	14%	67	2	1	3%	2,880	720	22	63,360		66,982
BASIN 16	826	261	32%	211	50	26	19%	72,000	18,720	11	31,680		122,411
BASIN 17	946	711	75%	481	230	97	32%	331,200	69,840	16	46,080		447,136
BASIN 18	900	638	71%	504	134	63	21%	192,960	45,360	20	57,600		295,940
BASIN 19	735	541	74%	382	159	87	29%	228,960	62,640	14	40,320		331,934
BASIN 20	1168	972	83%	637	335	98	34%	482,400	70,560	14	40,320		593,294
BASIN 21	1071	814	76%	593	221	44	27%	318,240	31,680	6	17,280	57,600	424,806
BASIN 22	648	334	52%	271	63	4	19%	90,720	2,880	2	5,760		99,362
BASIN 23	892	786	88%	468	318	180	40%	457,920	129,600	13	37,440		624,973
BASIN 24	1356	1274	94%	602	672	271	53%	967,680	195,120	154	443,520	3,219,840	4,826,314
BASIN 25	1117	1117	100%	583	534	112	48%	768,960	80,640	46	132,480		982,126
BASIN 26	882	882	100%	479	403	94	46%	580,320	67,680	160	460,800		1,108,960
BASIN 27	226	41	18%	25	16	7	39%	23,040	5,040	4	11,520		39,604
BASIN 28	586	177	30%	79	98	20	55%	141,120	14,400	61	175,680	316,800	648,061
BASIN 29	585	157	27%	119	38	3	24%	54,720	2,160	3	8,640		65,523
BASIN 30	707	122	17%	90	32	14	26%	46,080	10,080	3	8,640		64,803
TOTAL	**25,556**	**20,563**	**80%**	**11,473**	**9,156**	**3,023**	**45%**	**13,184,640**	**2,176,560**	**1,564**	**4,504,320**	**6,348,958**	**26,216,042**

Basin 12 is outside of the City of Duluth

Basins not upstream of overflow points

Private Property Foundation Drain Disconnection Program

Private Property Lateral Program

Public Infrastructure Capital Projects